RC INSPECTION AGENCY LLC 8735 HWY 47 WOODRUFF WI. 54568 PHONE 715-439-4222

INSPECTION SCHEDULE SHALLOW FOUNDATION ALL EROSION CONTROL AND THE TRACKING ROAD MUST BE INSTALLED PER PLAN AS SOON AS ANY EXCAVATION STARTS

- 1. FOOTING, UNDERFLOOR INSPECTION AND EROSION CONTROL-Inspection of stable soil, footing size and underfloor plumbing
- 2. FLOOR INSPECTION- Inspection of vapor barrier all insulation is installed and ready to pour concrete.
- 3.ROUGH IN INSPECTION- Inspection of rough framing, rough electric, service Inspection, Plumbing and rough HVAC. All holes sealed and wind washing should be installed.
- 4. INSULATION INSPECTION- Inspection of all walls and ceiling vapor barrier Must be installed.
- 5. FINAL INSPECTION- Inspection of the dwelling for all health & safety issues all mechanicals working.
- 6. Any failed inspection requiring a re-inspect will occur an additional inspection fee.

NOTE: ALL INSPECTIONS MUST BE CALLED IN TO (715) 439-4222